

File
FH 7322
"Proposals"

MAR 21 1967

STATINTL

TO:

STATINTL

SUBJECT: ECP 1940-31, Contract AF33(657)-12846

Dear Chuck,

STATINTL

Subject ECP is technically approved by the SPO. Request you provide formal authority for to proceed with this change.

Regards,

Carl
Carl

Atch
a/s

STATINTL

Copies:

EMR	Approved For Release 2002/06/14 : CIA-RDP72B00464R000400100007-4		ENGINEERING STUDY <input type="checkbox"/>		EMR #	
			CHANGE PROPOSAL <input checked="" type="checkbox"/>		1940-31	
DATE 14 March 1967			AFFECTS: EMR			
NAME OF MAJOR COMPONENT EMR System Assy. 321152-3			PART OR LOWEST SUBASSEMBLY Ground Straps (3) Stud		PART NO. 332142-1,2,3 325059-3 MODEL OR TYPE	
TITLE OF PROPOSAL: GROUND STRAP & GROUND STRAP FASTENER CHANGE						
NATURE OF PROPOSAL: The cad plated ground strap stud (325059-3) will be replaced by a stainless steel stud (325059-10). The lugs on the ground straps will be changed to eliminate the PVC, insulation band. The Stud, Ground Straps, Structure & Cover Assy, Right & Left and the overall EMR Assembly will be reidentified.						
REASON FOR PROPOSAL: To eliminate the use of cad plating and PVC in the proximity of the vehicle.						
ES	ESTIMATED COST AND TIME INVOLVED: ADDITIONAL FUNDING REQUIRED:					
CP	ESTIMATED COST FOR KITS OR PARTS: ADDITIONAL FUNDING REQUIRED:					
ITEMS AFFECTED BY PROPOSAL: D3, D4, D5, D8 EMRs will require field retrofit. The twenty spare sets of ground straps will require retrofit.						
SAFETY	MISSION EFFECTIVENESS	PERFORMANCE	OPERATING PROCEDURE	INTER-CHANGEABILITY	WEIGHT OR WEIGHT AND BALANCE	TOOLS AND SUPPORT EQUIPMENT
<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
ESTIMATED MAN HOURS REQUIRED TO ACCOMPLISH CHANGE IN FIELD: 1 hour for installation of ground straps & studs.						
SOURCE OF PARTS FOR KIT:					AVAILABILITY _____ WEEKS AFTER APPROVAL 30 April 1967	
DISPOSITION OF SPARES AFFECTED: Scrap 120 332142-1, 120 332142-2, 80 332142-3 ground straps and 2 325059-3 studs.						
INITIATED BY:				APPROVED:		